

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20213585

Address: 3822 SW WALSH DR, LEES SUMMIT, MO 640823824 SW WALSH DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Rated Assembly Inspection	Robb Popp	Failed	Wednesday, April 13, 2022

Corrective Action Required:

1	Misc	-Address missing shaft liner above tub in 3824, shaft short of C track at roof several locations, rock not in H track near exterior walls, and damaged H track installed out of installation sequence
---	------	---

Comments: