

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20202812
Address: 3209 SW MARY ST, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sidewalk Inspection	Ronald Paynter	Failed	Thursday, April 14, 2022

Corrective Action Required:

1	Misc	Forms were placed and aggregate was present and compacted, but not 4 inches deep. Contractor is to remove excess subgrade and add correct amount of aggregate. RP 4-30-21
---	------	---

Corrective Action Required:

2	Misc	One panel is busted and needs to be replaced. The rest of the sidewalk looks good. RP 5-7-21
---	------	--

Corrective Action Required:

3	Misc	Busted panel still needs to be removed and replaced. Call in another inspection when ready. RP 4-14-22
---	------	--

Comments: