

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSUBD20214936

Address: 1745 SE HAMBLEN RD, LEES SUMMIT, MO 640821800 SE RANSON RD, LEES SUMMIT, MO  
640821001 SE BAILEY RD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sanitary Sewer Construction Inspection</b>	Tom Taylor	Partial	Tuesday, April 12, 2022

Informational:

1 Misc

On Monday, 4-11-2022, Site Rite Construction broke ground installing MH A-2 and approx 20 LF of 15" sanitary pipe.

On Tuesday, 4-12-2022, Site Rite resumes sewer installation. Contractor placed approx 140 LF of sanitary pipe and back filled small area. Contractor breaking approx 1' of rock.

On Wednesday, 4-13-2022. Site Rite Construction resumed sanitary sewer installation. Very wet but contractor did place A-3 and approx 120 LF of sewer between MH-A-2 and A-4.

On Thursday, 4-14-2022. Contractor resumes sewer install. Contractor can only install about 70 LF of pipe due to rock excavation.

**Comments:**