

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20215028
Address: 2601 NE MCBAINE DR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Site Visit	Eric Sharp	Partial	Thursday, April 14, 2022

Informational:
1 Misc 2-10-22 AN concrete crew still working on footings. No other work being done

Informational:
2 Misc 3-22-22 AN no work being done today. Rained

Informational:
3 Misc 3-23-22 AN no work being done
3-24-22 no work
3-25-22 no work

Informational:
4 Misc 3-28-22 AN no work being done today

Informational:
5 Misc 3-29, 3-30, 3-31, 4-1, 4-4, 4-5. None of my contractors have been working , the plumber still needs to do the sewer tie-in and install the fire hydrant

Informational:
6 Misc 4-6, 4-7-22. AN no work being done.. just workers putting up the steel structure for the building

Informational:
7 Misc No utility work being done. Crews working on metal framing for building.
4/13/22 ES

No utility work being done. Crews working on building. 4/15/22 ES

Comments: