

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20212128
Address: 150 NW OLDHAM PKWY, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Proof Roll	Ronald Paynter	Passed	Friday, April 15, 2022

Informational:			
1	Misc	KAW Valley had a tandem dump truck with a 20.11 ton load. PSI was also on site to witness the proof roll of the curb line. There were numerous areas that failed and need to be reworked. RP 3-28-22	
Corrective Action Required:			
2	Misc	KAW Valley had a tandem dump truck with a 20.99 ton load. Proof roll was a little better than last time, but there is still too many areas that failed. I showed Rick the 3 sections that he could place curbing tomorrow. PSI wasn't present during this test. RP 4-8-22	
Informational:			
3	Misc	KAW Valley had a tandem dump truck with a 20.46 ton load. PSI was also on site to witness the proof roll. The curb line passed all areas of the proof roll. RP 4-15-22	

Comments: