

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20211697
Address: 4737 NE JAMESTOWN DR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sidewalk Inspection	Eric Sharp	Partial	Friday, April 15, 2022

Corrective Action Required:

1	Misc	Sidewalk was framed up with aggregate in and compacted. However, both sides of driveway where the sidewalk meets had water standing between curb and sidewalk and soft spots. Spoke with Colby and builder's(SAB) PM, they will stop 1-2 panels short of the driveway and then pump out water and dugout soft spots and recompact. 4/14/22 ES
---	------	---

Informational:

2	Misc	Sidewalk was framed up with aggregate in and compacted. This was for the two area next to driveway. Area had been dug out, dried and fresh rock out in and compacted. 4/15/22 ES
---	------	--

Comments: