

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20210775
Address: 1201 SW LONGVIEW BLVD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Record Drawing Review	Ronald Paynter	Passed	Friday, April 15, 2022

Corrective Action Required:

1	Misc	Missing as-built for water line 6-A. Sanitary as-built C203 is actually storm as-built C203. Couldn't locate sanitary manhole 6-D1. RP 2-23-22
---	------	--

Corrective Action Required:

2	Misc	Storm inspection - junction boxes 605 and 505.1 are low, field inlet 602B needs grading, end section 500 is holding water and couldn't locate junction box 602.2. RP 3-1-22
---	------	---

Corrective Action Required:

3	Misc	Water line 6-A is good. Sanitary manhole 6-D1 is good along with storm structures 602.2, 602-B and 605. Junction box 505.1 is still low to the curb line and end section 500 is still holding water. MDP is good except for the issue with the detention basin problem. RP 3-29-22
---	------	--

Informational:

4	Misc	Junction box 505.1 has been raised. Record drawings are good. Issue with detention basin will be added to the punch list. RP 4-15-22
---	------	--

Comments: