CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200

DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20215028

Address: 2601 NE MCBAINE DR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Outcome: Date:

Water Line - Fire Hydrant Adam Nacke Partial Friday, April 15, 2022

Informational:

1 Misc 3-15-22 AN crew has fully dug up to expose the water main for the hydrant

install.. waiting on parts

Informational:

2 Misc 3-18-22 & 3-21-22 AN no work being done

Informational:

3 Misc Crew was on-site working on assembling hydrant and valve assembly.

4/15/22 ES

Comments: