

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20215028
Address: 2601 NE MCBAINE DR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Site Visit	Adam Nacke	Partial	Friday, April 15, 2022
Informational: 1 Misc		2-10-22 AN concrete crew still working on footings. No other work being done	
Informational: 2 Misc		3-22-22 AN no work being done today. Rained	
Informational: 3 Misc		3-23-22 AN no work being done 3-24-22 no work 3-25-22 no work	
Informational: 4 Misc		3-28-22 AN no work being done today	
Informational: 5 Misc		3-29, 3-30, 3-31, 4-1, 4-4, 4-5. None of my contractors have been working , the plumber still needs to do the sewer tie-in and install the fire hydrant	
Informational: 6 Misc		4-6, 4-7-22. AN no work being done.. just workers putting up the steel structure for the building	
Informational: 7 Misc		No utility work being done. Crews working on metal framing for building. 4/13/22 ES	
		No utility work being done. Crews working on building. 4/15/22 ES	

Plumbers working on hydrant and other crews working on building. 4/15/22
ES

Comments: