

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20220820  
Address: 813 NE RICE RD, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Above Ceiling Inspection</b>	Khanh Nguyen	Failed	Monday, April 18, 2022

Corrective Action Required:

1      Misc

-The above ceiling circuits that supply the new lighting and receptacle outlets cannot be NM cables. Use MC or approved wiring methods

**\*\*4/18-**I need the electrician be here on site for next inspection. We will go over which circuits supply the new tenant's electrical outlets (light and receptacles). These circuits that are exposed above the suspended ceiling space shall be the approved wiring method. I still see MC cables going to the non-metallic boxes fed by NM cables. MC cables are required to be secured to the box with appropriate connector and within 12" of box.

**Comments:**