

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRRES20214475  
Address: 205 NW JOSHUA DR, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Residential</b>	Michael Harkins	Not Ready	Monday, April 18, 2022

Corrective Action Required:

1	Miscellaneous Correction	NO CITY APPROVED PLANS OR TRUSS PLANS ON SITE : NO INSPECTION CORRECT THIS ITEMS RE CALL WHEN READY :
---	--------------------------	--

THIS HOUSE IS NOT READY FOR ALL ROUGH  
COMPLETE SOFFITS & FURR OUTS IN GARAGE  
PROVIDE SCH 40 COLUMN AT GARAGE BEAM  
PROVIDE ANCHOR BOLTS END OF PLATE NEAR SCH 40 COLUMN IN GARAGE  
PROVIDE ANCHOR BOLTS SCH 40 COLUMNS BASEMENT

Comments: