

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20214608

Address: 916 NW BLACK TWIG CIR, LEES SUMMIT, MO 64081918 NW BLACK TWIG CIR, LEES SUMMIT, MO 64081920 NW BLACK TWIG CIR, LEES SUMMIT, MO 64081922 NW BLACK TWIG CIR, LEES SUMMIT, MO 64081924 NW BLACK TWIG CIR, LEES SUMMIT, MO 64081926 NW BLACK TWIG CIR, LEES SUMMIT, MO 64081928 NW BLACK TWIG CIR, LEES SUMMIT, MO 64081914 NW BLACK TWIG CIR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Footing Inspection - Commercial	Michael Harkins	Passed	Monday, April 18, 2022

Informational:

1 Misc

: NO GRID LINES ON PLANS :
4/11/22 SOUTH WALL, EAST WALL 2 GARAGES & 2 FRONT DOORS, UFER
LOCATED SOUTH WALL UNIT 914 -
4//12/22 NORTH WEST WALL
4/13/22 COMPLETE WEST , COMPLETE NORTH, 2 UNITS NE CORNER -
- 4/14/22 GRADE BEAMS & COMPLETE BUILDING FOOTINGS -
- 4/18/22 ALL PATIO FOOTINGS WEST SIDE -

Comments: