

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20221062

Address: 904 NW PRYOR RD, LEES SUMMIT, MO 64081908 NW PRYOR RD, LEES SUMMIT, MO 64081900 NW
PRYOR RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Site Visit	Ronald Paynter	Partial	Monday, April 18, 2022

Informational:

1 Misc

No utility work or grading being done today. RP 4-6-22

Informational:

2 Misc

Chlorinated they water line. Tyler's crew was laying conduit for electrical the rest of the day. RP 4-11-22

Informational:

3 Misc

Dechlorinated the water line. Tyler's crew laid conduit for Everyg the rest of the day. RP 4-12-22

Informational:

4 Misc

Pulled first Bac T sample and delivered to Keystone Laboratories for testing. Tyler's crew still working on conduit for Everyg. RP 4-13-22

Informational:

5 Misc

Pulled second sample for Bac Testing, no other work being done on site today. RP 4-14-22

Informational:

6 Misc

Tyler's crew worked on a different site today. No work being done today. RP 4-15-22

Informational:

7 Misc

Second Bac T sample passed testing. Dirt crew is on site grading for the removal of the retaining wall. RP 4-18-22

Comments: