

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20210775  
Address: 1201 SW LONGVIEW BLVD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Site Visit</b>	Ronald Paynter	Partial	Monday, April 18, 2022
Informational: 1 Misc		Met on site for a pre-construction meeting. RP 5-4-21	
Informational: 2 Misc		Met on site with RE and Thomas from Redford to discuss erosion control and the game plan on starting work. RP 6-8-21	
Informational: 3 Misc		Only work being done this week was Braik Brothers mulched up all the trees that Spalding cleared out on the site. RP 7-9-21	
Informational: 4 Misc		Patrick's crew from Redford set a temporary structure in the temporary basin. It appears that the permanent structure and pipes will interfere with the existing water main. I asked them to have the engineers take another look at it. RP 7-12-21	
Informational: 5 Misc		No work being done. Still needs roadway signage installed. RP 2-8-22	
Informational: 6 Misc		Landscaping was planted along Longview Blvd. Street signage is still needed. No one was on site working today. RP 2-14-22	
Informational: 7 Misc		No work being done due to the snow storm. RP 2-17-22	
Corrective Action Required: 8 Misc		Started doing as-built checks. Missing water line 6-A and sanitary as-built C203 is actually storm as-built C203. Still needs sidewalks and ADA ramps for	

the subdivision. RP 2-23-22

Informational:  
9 Misc No work being done today that needs inspection. RP 2-25-22

Informational:  
10 Misc No work being done today that needs inspection. RP 2-25-22

Informational:  
11 Misc No work being done on site today. RP 3-1-22

Informational:  
12 Misc Meet Clifford from Redford Construction on site for testing tracer wires, but he didn't know how to work the equipment. RP 3-3-22

Informational:  
13 Misc John from Redford Construction came out for tracer wire testing. Water and sanitary both passed testing. RP 3-4-22

Informational:  
14 Misc No work being done on site. RP 3-10-22

Informational:  
15 Misc No work being done on site. RP 3-14-22

Informational:  
16 Misc No work being done today. Spalding had aggregate placed in sidewalk area they had cut out down Longview Blvd. 3/18/22 ES

Informational:  
17 Misc JK Concrete is on site this morning. They poured ADA ramps on Fiord. They are also setting up forms along Longview Blvd. RP 3-21-22

Informational:  
18 Misc Too wet to work today with last nights rain, plus more rain coming to the area. No erosion issues to report. RP 3-22-22

Informational:  
19 Misc Spalding is on site working on grading. No other work is being done on site today. RP 4-7-22

Informational:  
20 Misc Nobody on site working today. Curb inlets are still full of silt. RP 4-8-22

Informational:  
21 Misc Curb inlets have been cleaned out. Spalding is on site working on grading. RP 4-11-22

Informational:  
22 Misc JK Concrete formed and poured more sidewalk and Spalding was on site back filling and grading. RP 4-12-22

Informational:  
23 Misc It was too muddy for JK Concrete to work on sidewalks today. Spalding still on site back filling. RP 4-13-22

Informational:  
24 Misc JK Concrete formed and poured another 40 cubic yards of 4K KCMMB mix for the sidewalks. Spalding was also on site doing back filling. RP 4-14-22

Informational:  
25 Misc JK Concrete formed and poured more sidewalks. Spalding still on site back filling. Welch Erosion was also on site installing silt fencing. RP 4-15-22

Informational:  
26 Misc Didn't see anybody on site working today. RP 4-18-22

**Comments:**