

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20214153

Address: 2150 NW LOWENSTEIN DR, LEES SUMMIT, MO 64081
2100 NW LOWENSTEIN DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Site Visit	Ronald Paynter	Partial	Tuesday, April 19, 2022

Informational:

1	Misc	Met with Codi and Kirk from ESS on site. Discussed project status and was informed they wouldn't be working the rest of the week due to the weather. RP 2-1-22
---	------	--

Informational:

2	Misc	No work being done due to the snow storm. RP 2-17-22
---	------	--

Informational:

3	Misc	No utility or exterior work being done today. RP 2-22-22
---	------	--

Informational:

4	Misc	No exterior work being done today due to snow. RP 2-24-22
---	------	---

Informational:

5	Misc	Witnessed the fire lines being flushed. RP 3-4-22
---	------	---

Informational:

6	Misc	No utility work or grading being done today. RP 4-6-22
---	------	--

Informational:

7	Misc	Me and Eric Sharp met with Rudy from ESS to discuss the lowering of the water line across the entrance to the parking lot. RP 4-18-22
---	------	---

Informational:

8	Misc	Rudy's crew cut in 45's and lowered the water line at the parking lot entrance. Poured new kickers supported with rebar reinforcement. RP 4-19-22
---	------	---

Comments: