

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOM20220431

Address: 420 SW LONGVIEW BLVD, Unit:116, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Rated Assembly Inspection</b>	Shawn Hoffman	Partial	Wednesday, April 20, 2022

Informational:

1	Miscellaneous Correction	-Framed out bathroom in unit A south end of building. Studs rock against ceiling and fire caulked under stairs. - 4/15/22 inspection of first layer (shaft liner) and fire caulk on ceiling of bathroom building A - 4/20/22 inspected second layer of rock screw pattern on ceiling of bathroom building A
---	-----------------------------	---

**Comments:**