

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20215386
Address: 2200 NW LOWENSTEIN DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sanitary Sewer - Vacuum	Ronald Paynter	Passed	Wednesday, April 20, 2022

Informational:		
1	Misc	Manholes A-3 and A-4 passed their vacuum testing, while manholes A-5 and A-6 failed testing. RP 3-2-22
Corrective Action Required:		
2	Misc	Manhole A-5 failed it's vacuum test again. We didn't try manholes A-1, A-2 or A-6 yet. RP 3-25-22
Corrective Action Required:		
3	Misc	Manholes A-2 and A-6 passed, but manholes A-1 and A-5 failed vacuum testing. RP 3-29-22
Corrective Action Required:		
4	Misc	Manhole A-5 passed, but manhole A-1 failed again. RP 4-6-22
Informational:		
5	Misc	Manhole A-1 finally passed vacuum testing. RP 4-20-22

Comments: