

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRRES20215180  
Address: 2020 SW WHEATFIELD CT, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Residential</b>	Mitchell Schwarz	Failed	Thursday, April 21, 2022

Corrective Action Required:

1	Misc	Okay to insulate do not cover any items still in need of inspection
---	------	---

- uncover front patio to inspect framing
- nail all intersecting wall corners 12" OC
- complete bath fan exhaust (entry bath)
- un cover covered patio for inspection
- address rear great room windows not framed to plans UPLOAD Engineer letter for fix. Uploaded letter is not for this address
- missing nails in joist hanger master suite hall entrance
- address front door framing not to plans fix to engineer specifications and upload letter

**Comments:**