

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20215290
Address: 2200 NW LOWENSTEIN DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Storm Sewer Construction Inspection	Ronald Paynter	Partial	Thursday, April 21, 2022

Informational:

1	Misc	Tyler's crew laid 100 feet of 18 inch RCP storm pipe for line E. RP 4-20-22
---	------	---

Informational:

2	Misc	Tyler's crew ran into hard rock and had to run the breaker for every stick of pipe. They laid 64 feet of 18 inch RCP storm pipe. RP 4-21-22
---	------	---

Comments: