

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSITE20211246

Address: 1010 NW PRYOR RD, LEES SUMMIT, MO 640811000 NW PRYOR RD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Site Visit</b>	Ronald Paynter	Partial	Thursday, April 21, 2022

Informational:

1 Misc

ESS has started mass grading after last weeks snow event. RP 2-9-22

Informational:

2 Misc

ESS is still just mass grading the site. Talked with Codi concerning approved set of plans for the lots. He said he will inform his side to submit the plans for approval. RP 2-10-22

Informational:

3 Misc

ESS has finished mass grading for the sites. Still waiting on approved plans before the laying of any utilities. RP 2-15-22

Informational:

4 Misc

No work being done due to the snow storm. RP 2-17-22

Informational:

5 Misc

No utility or exterior work being done today. RP 2-22-22

Informational:

6 Misc

No exterior work being done today due to snow. RP 2-24-22

Informational:

7 Misc

No work being done today that needs inspection. RP 2-25-22

Informational:

8 Misc

Tyler from ESS saw cut the roadway into SWOP. They set manhole A1 and poured the base and invert. RP 2-28-22

Informational:

9 Misc

Tyler's crew removed existing storm structure and all but the last 5 feet of

storm pipe (utilities on the collar). They also laid 119 feet of 24 inch HDPE storm pipe and set end section A-1. RP 3-2-22

Informational:

10 Misc

No work being done on site today. RP 3-10-22

Informational:

11 Misc

ESS is on site just breaking rock for the storm lime. RP 3-14-22

Informational:

12 Misc

No crews working after last night's weather. Appears storm box lids were placed after pouring collars and inverts yesterday. 3/18/22 ES

Informational:

13 Misc

Completed sanitary testing today. Waiting to hear that the line is ready for camera testing before I notify Water. No other work is being done on site today. RP 4-6-22

Informational:

14 Misc

More mass grading happening today. RP 4-11-22

Informational:

15 Misc

ESS still mass grading and hauling off excess material. RP 4-12-22

Informational:

16 Misc

Roy and Son Fencing was on site installing fencing along the perimeter by the highway. 4-18-22

Informational:

17 Misc

Work being done on site is hauling dirt out for lot 7B. Roy and Son still installing fence along the highway. RP 4-19-22

Informational:

18 Misc

Roy and sons still installing fencing along the highway perimeter. RP 4-21-22

**Comments:**