

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSITE20221062

Address: 904 NW PRYOR RD, LEES SUMMIT, MO 64081908 NW PRYOR RD, LEES SUMMIT, MO 64081900 NW  
PRYOR RD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Site Visit</b>	Ronald Paynter	Partial	Thursday, April 21, 2022
Informational: 1 Misc	No utility work or grading being done today. RP 4-6-22		
Informational: 2 Misc	Chlorinated they water line. Tyler's crew was laying conduit for electrical the rest of the day. RP 4-11-22		
Informational: 3 Misc	Dechlorinated the water line. Tyler's crew laid conduit for Evergy the rest of the day. RP 4-12-22		
Informational: 4 Misc	Pulled first Bac T sample and delivered to Keystone Laboratories for testing. Tyler's crew still working on conduit for Evergy. RP 4-13-22		
Informational: 5 Misc	Pulled second sample for Bac Testing, no other work being done on site today. RP 4-14-22		
Informational: 6 Misc	Tyler's crew worked on a different site today. No work being done today. RP 4-15-22		
Informational: 7 Misc	Second Bac T sample passed testing. Dirt crew is on site grading for the removal of the retaining wall. RP 4-18-22		
Informational:			

8            Misc  
Informational:  
9            Misc

Contractor started dismantling the retaining wall. RP 4-19-22

John from ESS started assembling the new retaining wall. Mike from CFS  
Engineering is doing the third party inspections for the wall. RP 4-21-22

**Comments:**