

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRRES20204939  
Address: 2115 NW KILLARNEY LN, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sidewalk Inspection</b>	Ronald Paynter	Passed	Friday, April 22, 2022

Informational:	
1 Misc	Forms were placed and aggregate was present and compacted. RP 3-31-22
Informational:	
2 Misc	Still covered with blankets. I will schedule it again for next week. RP 4-8-22
Informational:	
3 Misc	Still covered with blankets. Try again next week. RP 4-15-22
Informational:	
4 Misc	Finished sidewalk meets LS and ADA specs. RP 4-22-22

**Comments:**