

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRRES20204944  
Address: 214 NW AMBERSHAM DR, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection:                | Inspector:     | Outcome: | Date:                  |
|----------------------------|----------------|----------|------------------------|
| <b>Driveway Inspection</b> | Ronald Paynter | Passed   | Friday, April 22, 2022 |

Informational:

|   |      |   |
|---|------|---|
| 1 | Misc | Driveway was framed up with aggregate in and compacted. Driveway was framed with wings at 39' had them adjust to 36'. 1/3/22 ES |
|---|------|---|

Informational:

|   |      |  |
|---|------|--|
| 2 | Misc | Driveway was poured, still covered with blankets. Will reinspect after blanket removal. 1/20/22 ES |
|---|------|--|

Informational:

|   |      |   |
|---|------|---|
| 3 | Misc | Driveway does not meet LS and Ada spec in center just over 2% grade. 1/13/22 ES |
|---|------|---|

Informational:

|   |      |  |
|---|------|--|
| 4 | Misc | Forms were placed and aggregate was present and compacted. Driveway was framed at 37 1/2 feet wide. They removed the wings and it now measures at 33 feet wide. RP 4-12-22 |
|---|------|--|

Informational:

|   |      |  |
|---|------|--|
| 5 | Misc | Finished driveway meets LS and ADA specs. RP 4-22-22 |
|---|------|--|

**Comments:**