

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20213774
Address: 118 NW AMBERSHAM DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sidewalk Inspection	Ronald Paynter	Passed	Friday, April 22, 2022

Informational:	
1 Misc	Forms were placed and aggregate was present and compacted. RP 3-31-22
Informational:	
2 Misc	Still covered with blankets. I will reschedule it again for next week. RP 4-8-22
Informational:	
3 Misc	Still covered with blankets. I will reschedule it again for next week. RP 4-15-22
Informational:	
4 Misc	Finished sidewalk meets LS and ADA specs. RP 4-22-22

Comments: