

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20213123
Address: 130 NW JOSHUA DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sidewalk Inspection	Ronald Paynter	Passed	Friday, April 22, 2022

Corrective Action Required:

1	Misc	Forms were placed and aggregate was present, but the forms are out of tolerance and there is too much water for aggregate to be compacted. RP 4-1-22
---	------	--

Corrective Action Required:

2	Misc	Sidewalk was never poured. Need to schedule another inspection before pouring in the future. RP 4-8-22
---	------	--

Corrective Action Required:

3	Misc	Forms were placed and aggregate was present and compacted. Forms are still out of tolerance. RP 4-12-22
---	------	---

Informational:

4	Misc	Finished sidewalk meets LS and ADA specs. RP 4-22-22
---	------	--

Comments: