

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20214475
Address: 205 NW JOSHUA DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Robb Popp	Failed	Friday, April 22, 2022

Corrective Action Required:

1	Miscellaneous Correction	***4/22/22 INSPECTION DENIED DUE TO LACK OF EROSION CONTROL-SEE PREVIOUS FAILED EROSION CONTROL INSPECTIONS - CLEAN UP STREET, PROVIDE EROSION CONTROL AT PERIMETER, MAINTAIN GRAVEL FILTER TO STREET NO CITY APPROVED PLANS OR TRUSS PLANS ON SITE : NO INSPECTION CORRECT THIS ITEMS RE CALL WHEN READY : THIS HOUSE IS NOT READY FOR ALL ROUGH COMPLETE SOFFITS & FURR OUTS IN GARAGE PROVIDE SCH 40 COLUMN AT GARAGE BEAM PROVIDE ANCHOR BOLTS END OF PLATE NEAR SCH 40 COLUMN IN GARAGE PROVIDE ANCHOR BOLTS SCH 40 COLUMNS BASEMENT
---	--------------------------	--

Comments: