

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20214053
Address: 2020 SW HOOK RD, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sanitary Sewer Construction Inspection	Eric Sharp	Partial	Wednesday, April 20, 2022

Informational:
1 Misc On 3.22.2022 No Activity today Due to Rain. Construction site is very wet and muddy.

Informational:
2 Misc Met with Patrick for initial tie-in for Little Blue. Steve Robbins 03/31/2022 4:32 PM

Informational:
3 Misc Met with Patrick from Redford onsite. They were doing the initial tie in to LBVSD MH 50-011. There was a concrete collar poured around the lower portion of this manhole, they got approval from Dave Lilly with LBVSD to raise their point of entry in order to avoid coring through collar. This will change the incoming flow from about a 9.5% to ~ 3% grade. 3/31/22 ES

Informational:
4 Misc Patrick's crew was on-site working on sanitary lines 1 and 2. Spalding was also on-site continuing with grading. 4/5/22 ES

Informational:
5 Misc 4-11-22 AN crew is continuing to install sewer lines

Informational:
6 Misc Patrick's crew was working on sanitary line 4. Running main from MH 4-2 to 4-3. Were working on getting 4-3 set and laterals installed off of line 4. 4/20/22 ES

4.22.2022 Redford completed Line 4 and poured inverts. Backfilled Line 4 and completed sanitary sewer construction.

Comments: