

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSITE20215290  
Address: 2200 NW LOWENSTEIN DR, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Storm Sewer Construction Inspection</b>	Ronald Paynter	Partial	Friday, April 22, 2022

Informational:

1	Misc	Tyler's crew laid 100 feet of 18 inch RCP storm pipe for line E. RP 4-20-22
---	------	---

Informational:

2	Misc	Tyler's crew ran into hard rock and had to run the breaker for every stick of pipe. They laid 64 feet of 18 inch RCP storm pipe. RP 4-21-22
---	------	---

Informational:

3	Misc	Tyler's crew laid 50 feet of 18 inch RCP, still having to break rock along the line. RP 4-22-22
---	------	---

**Comments:**