

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSITE20220445  
Address: 900 NW BLACK TWIG CIR, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Water Line - Construction Inspection</b>	Ronald Paynter	Partial	Friday, April 22, 2022

Informational:

1	Misc	Rudy's crew laid 150 feet of C 900 water pipe. They also set the fire hydrant at station 2+44. RP 4-12-22
---	------	---

Informational:

2	Misc	Rudy's crew laid another 500 feet of C 900 water pipe. They also set 2 more fire hydrants. RP 4-13-22
---	------	---

Informational:

3	Misc	Rudy's crew laid another 150 feet of C 900 water pipe for line A. They also set another fire hydrant. RP 4-14-22
---	------	--

Informational:

4	Misc	Rudy's crew laid 50 feet of C 900 water pipe. They also set 1 fire hydrant and backflow vault. RP 4-15-22
---	------	---

Informational:

5	Misc	Rudy's crew set the backflow today. They can't continue until we hear back from Water on who will be affected during the shut off and hand out notifications. RP 4-18-22
---	------	--

Informational:

6	Misc	Hung door hangers to notify the citizens of the water disruption for 4-21-22 water tie in. RP 4-19-22
---	------	---

Informational:

7	Misc	Rudy's crew dug up Lowenstein and added a tee and 2 valves to the water main. We eliminated the valve to the west of the tee. RP 4-21-22
---	------	--

Informational:

8            Misc

Rudy's crew had to tiptoe around other utilities. They laid another water valve and 30 feet of C 900 water pipe. RP 4-22-22

**Comments:**