

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20214758
Address: 1270 SE BROADWAY CIR, LEES SUMMIT, MO 640811300 SE RANSON RD, LEES SUMMIT, MO
640811001 SE BAILEY RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Storm Sewer Construction Inspection	Tom Taylor	Passed	Monday, April 25, 2022

Informational:
1 Misc

On Tuesday, 4-05-2022, The Amino Brothers Construction Co. installed CI box E-1 at the east end of the entrance. It was found the honch that was designed to go around the sides of the box came without them. The contractor was notified and I will ask for the solution from an engineer. The contractor also completed demo of the curbs along the front of school.

On Wednesday, 4-06-2022. Amino Brothers installed the 12'x4' CI and approx 40 ft 15" of RCP. The 2 - 36" RCP pipes that tie into the existing CI box are squid to the right and will not meet flush into the existing CMP pipe.

On Thursday, 4-07-2022. The contractor installed CI E-3 and approx 15 ft of RCP.

On Friday, 4-08-2022 it was discovered, The easterly 36" RCP pipe will drain towards the center wall of the new box and the front wall of the new box has been removed due the askew of the pipe. The contractor has poured the invert and front wall back before I could I could notify the engineers of the findings. Ryan Fleming of Olson has been notified of the findings.

Informational:
2 Misc

On Monday, 4-11-2022. Amino Brothers placed approx 200 LF of 15" RCP and

back fill east of the east school entrance.

Informational:

3 Misc

On Monday 4-25-2022. Amino Brothers Contracting resumed 15" RCP Storm Sewer installation located at the east entrance. The contractor relocated the 6" Waterline that was in conflict on Friday. And back filled. Contractor also installed (1) CI west of the east entrance of the school completing roadway storm sewer.

Comments: