

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20210427
Address: 250 NW MCNARY CT, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Occupancy Inspection - Engineering	John Jackson	Failed	Monday, April 25, 2022

Corrective Action Required:

1	Misc	Needed for Temporary Occupancy
		1. Accepted As-builts
		Needed for For Final Occupancy
		1. 70% vegetation needs to be established.
		2. Trash and debris need to be cleaned up.
		3. Remove silt fence in back of building when vegetation has been established.
		4. Make sure curb inlet in front of building is cleaned out.
		5. Dumpster needs to be removed.

Comments: