## CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200

## **DEVSERVICES.CITYOFLS.NET**

## **Inspection Summary**

Permit #: PRCOM20220280

Address: 1752 NW CHIPMAN RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Outcome: Date:

Rated Assembly Inspection Michael Harkins Failed Tuesday, April 26, 2022

Corrective Action Required:

1 Misc PARTIAL PASS

SCREW PATTERN APPROVED FOR TAPE DIMISING WALL

REPAIR DRYWALL AT DOOR OPENING PASSING THROUGH NEAR RESTROOMS

FIRE TAPE SEAMS NEAR FRONT ENTRY

**PROVIDE CORRECT ADDRESS** 

**COMPLETE SPRINKLER & ALARM TEST** 

Comments: