

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20216411
Address: 710 SE BLUE PKWY, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sanitary Sewer Construction Inspection	Eric Sharp	Partial	Tuesday, April 26, 2022

Informational:

1	Misc	Began sewer installation today on south side of roadway. Still waiting for traffic permit to make street crossing. 4/25/22 ES
---	------	---

Informational:

2	Misc	Continued sanitary line connection, got first 2 cleanouts installed. 4/26/22 ES
---	------	---

Comments: