

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20214955
Address: 500 SW LONGVIEW RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Site Visit	Ronald Paynter	Partial	Wednesday, April 20, 2022

Informational: 1 Misc	Met Charlie Wiggins from Royal Construction on the job site. Discussed the parking lot options once the building addition has been added. I need to follow up with my project manager and planning concerning the parking lot. RP 2-7-22
Informational: 2 Misc	Stopped by to talk to Charlie some more about the parking lot. Nobody was on site doing work except the electrician. RP 2-15-22
Informational: 3 Misc	No work being done due to the snow storm. RP 2-17-22
Informational: 4 Misc	Talked with Charlie concerning the parking lot according to the plans. He will get with the designer to see about just mill and overlay the parking lot. RP 2-23-22
Informational: 5 Misc	No work being done today that needs inspection. RP 2-25-22
Informational: 6 Misc	Stopped by and talked with Charlie about the parking lot. He said they are still waiting to hear back from the engineer too. RP 3-3-22
Informational: 7 Misc	No exterior work being done on site. RP 3-10-22
Informational:	

8	Misc	No exterior work being done on site for my inspections. Subcontractor is trying to dry out the subgrade to pour footings for the pad. Charlie wasn't present to follow up on the parking lot issue. RP 3-14-22
Informational:		
9	Misc	Stopped by and talked with Charlie. Nothing happening on site today due to the incoming storm. He said he hasn't heard back from the engineer yet. I told him I would check if anything was happening on our end. RP 3-21-22
Informational:		
10	Misc	Stopped by and talked with Charlie. Still no word on the parking lot from the city or Charlie's side. RP 4-6-22
Informational:		
11	Misc	Building has been framed, but no work being done due to weather. Talked with Charlie, still no word on the parking lot. RP 4-12-22
Informational:		
12	Misc	Stopped by and talked with Charlie. Engineers are working on a new plan for the parking lot. Charlie is hoping to have them by the end of the week. RP 4-20-22
Informational:		
13	Misc	Spoke with AC and Charlie. Charlie said they have a plan for the pavement area and those plans should be getting submitted soon. 4/27/22 ES

Comments: