

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20215290
Address: 2200 NW LOWENSTEIN DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Site Visit	Eric Sharp	Partial	Wednesday, April 27, 2022

Informational:

1	Misc	Too wet to work today with last night's rain, plus more rain coming to the area. No erosion issues to report. RP 3-22-22
---	------	--

Informational:

2	Misc	No utility work or grading being done today. RP 4-6-22
---	------	--

Informational:

3	Misc	Tyler's crew started working on the storm line today. RP 4-19-22
---	------	--

Informational:

4	Misc	Tyler's crew still working on storm line E. RP 4-20-22
---	------	--

Informational:

5	Misc	Tyler's crew working on storm line. Still dealing with ATT cable running right down center of their ditch line. Had poured collars and inverts in storm box E-5 and had 3 sticks of pipe in early in day. 4/27/22 ES
---	------	--

Comments: