

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20213583

Address: 3825 SW WALSH DR, LEES SUMMIT, MO 640823823 SW WALSH DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Electrical Service Inspection	Patrick Schonfeldt	Failed	Wednesday, April 27, 2022

Corrective Action Required:

1	Misc	- E3608.1.2 CONCRETE ENCASED ELECTRODE NOT LESS THAN 20' ENCASED BY AT LEAST 2" OF CONCRETE SHALL BE LOCATED HORIZONTALLY WITHIN THAT PORTION OF CONCRETE FOUNDATION OR FOOTING THAT IS WITHIN DIRECT CONTACT WITH THE EARTH OR WITHIN VERTICAL FOUNDATIONS OR STRUCTURAL COMPONENTS OR MEMBERS THAT ARE IN DIRECT CONTACT WITH THE EARTH -GEC FROM UFER MUST LAND ON FIRST DISCONNECT NEUTRAL BAR NOT SUB PANELS ON INTERIOR
---	------	--

Comments: