

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20215180
Address: 2020 SW WHEATFIELD CT, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Mitchell Schwarz	Not Ready	Thursday, April 28, 2022

Corrective Action Required:

1	Misc	inspection denied -could not enter home house locked -front porch still covered -erosion control not in compliance
---	------	---

Okay to insulate do not cover any items still in need of inspection

- uncover front patio to inspect framing
- nail all intersecting wall corners 12" OC
- complete bath fan exhaust (entry bath)
- un cover covered patio for inspection
- address rear great room windows not framed to plans UPLOAD Engineer letter for fix. Uploaded letter is not for this address
- missing nails in joist hanger master suite hall entrance
- address front door framing not to plans fix to engineer specifications and upload letter

Comments: