

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20204934
Address: 1440 NE DOUGLAS ST, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Erosion Control	Michael Harkins	Partial	Thursday, April 28, 2022

Informational:
1 Misc

04/06/22 Wednesday (Star Development - Aaron (816) 807-2502)
Silt fence has failed throughout the project. Silt fence needs to be re-staked and repaired.

04/18/22 Monday (Star Development- Aaron)
I called contractor and informed him that the erosion control had failed. He expected the erosion fencing company to be out in the next few days. I will check site again to follow up progress on re-establishing erosion control measures.

04/21/22 Thursday (Star Development-Aaron)
I again called Aaron about the failed silt fencing around the project. Aaron said he was going to come to the site today with the silt fencing company and re-establish the erosion control.

04/22/22 Friday (Star Development-Aaron)
I called Aaron to let him know that there will be No Work on site until erosion control measure are in place.

04/28/22 Thursday
Erosion control silt fence was corrected 04/27/22 Wednesday. Contractor resume work on site.

Comments:

