

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20202187
Address: 2010 SW OSAGE DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Storm Sewer Construction Inspection	Diana Johnson	Passed	Thursday, April 28, 2022

Informational:

1 Misc

5-3-21 2:04pm Bair excavating is on site installing storm pipe. They have cut into the storm box on Walsh Dr. and ran pipe to D.B. 1-2. They have installed curb inlet 2-1 and ran pipe into 1-2. They have plenty of rock and are backfilling. They will be pouring the collar for the storm box at 3pm. 3:35pm They have poured the collar for the invert.

5-4-21 9:43am Light rain. Bair has ran storm line 1 from 1-2 to 1-3. I have taken a pic of the run. They are now backfilling. 3:15pm They have ran 52' of storm pipe and are backfilling.

5-5-21 1:09pm Bair has installed storm line 3 and are backfilling. They will be working on the water tap next.

Comments: