

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSUBD20220363  
Address: 3990 SW FLINTROCK DR, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Water Line - Construction Inspection</b>	Eric Sharp	Partial	Wednesday, April 20, 2022

Informational:

1 Misc

Spoke with Jarrod about starting construction at FH 060-085. If this hydrant is end of line they will leave(or place a new 8" valve) in place for tie in and move hydrant to property line. If hydrant is not end of line they will leave hydrant in place and install a new 8" gate valve to allow for a connection for tie in point.  
4/20/22 ES

4.22.2022 Redford installed 400 LF of Class 200 PVC pipe.

**Comments:**