

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20213306
Address: 4805 NE JAMESTOWN DR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Shawn Hoffman	Failed	Friday, April 29, 2022

Corrective Action Required:

1	Misc	- install (4)2 x4 stud support for I beam at kitchen/ bathroom wall intersection all the way down to grade beam below ** refer to the plan. Min (4) 2x4 I beam support must go down to grade beam below in basement **The (4)2x4 support studs are way over cut. ***Cannot have 1/2" gap at electrical of the support studs. **Reinstall electrical to bedroom receptacle
---	------	--

**4/26-Not ready fee assessed for 3rd failed inspection and subsequent failed inspections

Comments: