

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20214193
Address: 501 NE WENONGA PL, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sidewalk Inspection	Adam Nacke	Passed	Friday, April 29, 2022

Informational:

1	Misc	3-30-22 AN forms are in place and aggregate is present and compacted
---	------	--

Corrective Action Required:

2	Miscellaneous Correction	4-8-22 AN 4 pics attached. 1 - The ADA truncated dome needs to go the whole width of the panel with a max of 1in gap on each side also smooth tie bars at the curb and isolation joint at the back of the Ada ramp. 2- there are 2 storm boxes and they need expansion joints between the sidewalk and storm box lid. 3 - one of the panels have been broken by equipment driving over it.
---	-----------------------------	--

Informational:

3	Misc	4-29-22 AN all repairs have been made and look good
---	------	---

Comments: