CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200 **DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSITE20221062

Address: 904 NW PRYOR RD, LEES SUMMIT, MO 64081908 NW PRYOR RD, LEES SUMMIT, MO 64081900 NW PRYOR RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspecti	on:	Inspector:	Outcome:	Date:	
Site Visit		Eric Sharp	Partial	Friday, April 29, 2022	
Informat	ional:				
1 Misc Informational:		No utility work or grading being done today. RP 4-6-22			
2	Misc	Chlorinated they water line. Tyler's crew was laying conduit for electrical the rest of the day. RP 4-11-22			
Informational:					
3	Misc	Dechlorinated the water the day. RP 4-12-22	line. Tyler's crew laid cond	uit for Evergy the rest of	
Informational:					
4	Misc	-	and delivered to Keystone I on conduit for Evergy. RP 4	_	
Informational:					
5	Misc	Pulled second sample for today. RP 4-14-22	Bac Testing, no other work	being done on site	
Informational:					
6	Misc	Tyler's crew worked on a 4-15-22	different site today. No wo	ork being done today. RP	
Informational:					
7	Misc	Second Bac T sample pass removal of the retaining	sed testing. Dirt crew is on s wall. RP 4-18-22	site grading for the	
Informational:					
8	Misc	Contractor started disma	ntling the retaining wall. RF	P 4-19-22	

Informationa	al:	
9 M	Misc	John from ESS started assembling the new retaining wall. Mike from CFS
		Engineering is doing the third party inspections for the wall. RP 4-21-22
Informationa	al:	
10 M	isc	John's crew still building the retaining wall. RP 4-22-22
Informational:		
11 M	isc	No work being done today. 4/28/22 ES
Informational:		
12 M	isc	Rudy's crew began working on water service lines before being rained out. 4/29/22 ES

Comments: