CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200

DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20211353

Address: 4820 NE JAMESTOWN DR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Inspector: Outcome: Date:

Occupancy Inspection - Codes Khanh Nguyen Failed Monday, May 02, 2022

Residential

Corrective Action Required:

1 Misc -Underslab plumbing and piers not inspected and approved by city

-Provide address

-Complete all exterior electrical

-Complete deck: 2 bolts at deck beam-post connection, lag ledger bolts,

install support devices at outer joist to ledge board

-Final grade, sod, downspout and sump pump extension

-Shall provide min 6" clearance from bottom of siding to grade

-Seal exterior wall penetrations; seal above meter, AC disconnect, seal

exterior lights, etc

-Drive grounding rod down into soil

-Provide sewer tracer wire port at grade

-Install guardrail at 2nd fl loft and at stair

-Garage door not self-closing

-Garage stair handrail height shall be 34"-38"

-Complete lighting above garage

-Complete master bathroom

-No power to master bathroom receptacle

-Install secondary lock for deck slide door

-Plumbing vent shall be min ten ft from bedroom window or 2 ft above

window opening

-Complete lighting above stair to basement

- -Install handrail for stair to basement
- -Provide AFCI protection for all outlets required per NEC 210.12 (LV room, smoke, mud, etc)
- -Complete at water service: secure pex line per code, install water pressure reducer, etc
- -Install water heater
- -Install secondary lock for basement slide door

Comments: