

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSUBD20214758

Address: 1270 SE BROADWAY CIR, LEES SUMMIT, MO 640811300 SE RANSON RD, LEES SUMMIT, MO  
640811001 SE BAILEY RD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Storm Sewer Construction Inspection</b>	Tom Taylor	Partial	Monday, May 02, 2022

Informational:

1 Misc

On Tuesday, 4-05-2022, The Amino Brothers Construction Co. installed CI box E-1 at the east end of the entrance. It was found the honch that was designed to go around the sides of the box came without them. The contractor was notified and I will ask for the solution from an engineer. The contractor also completed demo of the curbs along the front of school.

On Wednesday, 4-06-2022. Amino Brothers installed the 12'x4' CI and approx 40 ft 15" of RCP. The 2 - 36" RCP pipes that tie into the existing CI box are squid to the right and will not meet flush into the existing CMP pipe.

On Thursday, 4-07-2022. The contractor installed CI E-3 and approx 15 ft of RCP.

On Friday, 4-08-2022 it was discovered, The easterly 36" RCP pipe will drain towards the center wall of the new box and the front wall of the new box has been removed due the askew of the pipe. The contractor has poured the invert and front wall back before I could I could notify the engineers of the findings. Ryan Fleming of Olson has been notified of the findings.

Informational:

2 Misc

On Monday, 4-11-2022. Amino Brothers placed approx 200 LF of 15" RCP and

back fill east of the east school entrance.

Informational:

3 Misc

On Monday 4-25-2022. Amino Brothers Contracting resumed 15" RCP Storm Sewer installation located at the east entrance. The contractor relocated the 6" Waterline that was in conflict on Friday. And back filled. Contractor also installed (1) CI west of the east entrance of the school completing roadway storm sewer. Contractor will pour invert for CI

Informational:

4 Misc

On Monday, 5-02-2022. The Amino Brothers began installation of the haunches on the east and west sides of the prior installed CI's located east of the east entrance of the school. It was also determined. The existing CI that is supposed to be made a 10x4 junction box is actual (2) 5x4 CI's. After talking with the designer Ryan Fleming of Olson Engineering. It was determined we are going to change purposed CI junction box to a inclosed storm sewer system by modifying the existing boxes and filling them in with concrete. This will allow us to eliminate the lid and cover the structure with asphalt.

**Comments:**