

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20210103
Address: 2100 NE INDEPENDENCE AVE, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Detention Basin		Failed	Monday, May 02, 2022

Corrective Action Required:

1	Miscellaneous Correction	3-5-22 AN talk with terry about the basin and how they still need to get it to drain. They have tried multiple times to fix it but it has not worked.
---	--------------------------	---

Informational:

2	Miscellaneous Correction	3-28-22 AN spoke with Terry again and let him know that we needed the as built for the structures in the basin and also the basin is still not draining good enough
---	--------------------------	---

Corrective Action Required:

3	Misc	4-7-22 AN. Spoke with terry and they are making an effort to get the water out of the basin but the rain has made it hard to try and keep it dry.
---	------	---

Corrective Action Required:

4	Misc	4-27-22 AN no work has been done to fix the detention basin except for pumping water out.
---	------	---

Corrective Action Required:

5	Miscellaneous Correction	5-2-22 AN pics attached. Need to unclog overflow pipe and get silt fence up or rock checks installed. Excessive amount of silt built up.
---	--------------------------	--

Comments: