CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200 DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #:PRRES20215679Address:2036 SW WHEATFIELD CT, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:		Inspector:	Outcome:	Date:
Erosion (Control	Mitchell Schwarz	Failed	Tuesday, May 03, 2022
Corrective Action Required:				
1	DCM5 ESC INSP	CM5 ESC INSP REQUESTED INSPECTION(S) DENIED DUE TO DEFICIENT EROSION CONTROL		
	DENIED	INSTALLATION.		
		-downed silt fence		
		-maintain gravel filter		
Corrective Action Required:				
2	DCM3 ESC	EROSION CONTROL REQU	IRED. EROSION CONTROL SH	HALL BE IN COMPLIANCE
	REQUIRED 2 DAY	WITHIN TWO BUSINESS D	AYS.	

Comments: