

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRRES20213585

Address: 3822 SW WALSH DR, LEES SUMMIT, MO 640823824 SW WALSH DR, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Residential</b>	Patrick Schonfeldt	Failed	Tuesday, May 03, 2022

Corrective Action Required:

1 Misc

UNIT 3822:

- LIB bracing at 2nd floor per plans, (2) nails at each stud and plate, nail strap behind tub
- 2nd floor attic access, relocate electrical across opening, protect all NM within 6' of attic entry
- address floor joist bored less than 2" from end of joist for gas line basement den

UNIT 3824:

- provide 30" vertical clearance at attic access master closet
- LIB bracing all locations per plans, see garage
- nail LIB straps min (2) nails each stud and plate
- provide stud shoe 2nd floor bath vanity
- nail LIB strap at 2nd floor tub

Comments:

