

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSITE20221062

Address: 904 NW PRYOR RD, LEES SUMMIT, MO 64081908 NW PRYOR RD, LEES SUMMIT, MO 64081900 NW  
PRYOR RD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Water Service Inspection</b>	Eric Sharp	Partial	Tuesday, May 03, 2022

Informational:

1	Misc	Water did 5 taps on site today. Rudy's crew started working on them and got rained out. 4/29/22 ES
---	------	--

Informational:

2	Misc	Rudy's crew finished installing the water meters. Copper ran from main to meters and at least 10' beyond meter pit. A couple pits will need to be adjusted at final grade. 5/3/22 ES
---	------	--

**Comments:**