

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRRES20215701  
Address: 2107 NW KILLARNEY LN, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Residential</b>	Patrick Schonfeldt	Failed	Wednesday, May 04, 2022

Corrective Action Required:

1	Misc	<ul style="list-style-type: none"><li>-install front door</li><li>-address top plate to top plate corner lap required per code at master bed south corner, great room 2x6 wall, dining exterior wall corners, (have an engineer address all of these straps on all of these walls tied together)</li><li>-nail all intersecting corners 12" o.c.</li><li>-solid shim all trimmer studs cut short of headers throughout</li><li>-have engineer with truss manufacturer address truss A11 that has been broken and has 2x4 scabbed on</li><li>-address floor joists cut for DWV, basement mech room above sub panel</li><li>-sister 2x6 studs to exterior studs at basement that have been overnotched around anchor bolts</li><li>-provide plate with anchor bolts and (3) corner studs as required per code at SE corner basement and NE corner basement</li><li>-secure gas flex line 3" from end of joist at basement den</li><li>-install basement exterior door</li></ul>
---	------	---

Comments: